

# Appendix F Restoration Portfolio

**Table F-1. Year 3 Revised BMP Portfolio - Completed Restoration.**

BMP ID	BMP Type	Number of BMPs <sup>1</sup>	Planned Impervious Acres Treated	Length Restored (feet)/ Lane Miles (miles)/ Mass Loading (lbs)	Project Status	Final Impervious Acres Treated	Comments
<b>Capital Projects - New Restoration</b>							
AA19ALN000001	STRE	1	51.89	3,893	Complete	33.32	
AA19ALN000043	SHST	1	42.4	1,060	Complete	42.4	
AA20ALN000013	STRE	1	116.15	3,760	Complete	116.15	
AA21ALN000006	STRE	1	30.84	2,000	Complete	30.84	
AA17RST000005	SPSD	1	4.52	N/A	Complete	4.52	Replacement project.
AA17RST000007	MIBR	1	7.72	N/A	Complete	7.72	Replacement project.
AA17RST000011	SPSD	1	16.87	N/A	Complete	12.62	Replacement project.
AA17RST000022	SPSD	1	7.84	N/A	Complete	8.32	Replacement project.
AA21RST000002	MSWG	1	0.05	N/A	Complete	0.05	Replacement project.
AA21RST000003	MSWG	1	0.08	N/A	Complete	0.07	Replacement project.
AA22RST000003	SPSD	1	0.24	N/A	Complete	0.24	Replacement project.
AA23ALN000006	SHST	1	8.2	205	Complete	7	Replacement project.
AA23ALN000007	SHST	1	20.67	700	Complete	3.99	Replacement project.
AA23APY000003	FPU	1	39.6	N/A	Complete	39.6	Replacement project.
AA23RST000003	PWET	1	12.89	N/A	Complete	12.8	Replacement project.
AA24ALN000001	OUT	1	-	140	Complete	2.51	Replacement project.
AA24ALN000024	OUT	1	-	320	Complete	0.94	Replacement project.
AA24APY000001	RFP	1	-	N/A	Complete	0.69	Replacement project.
AA24APY000002	FPU	1	-	N/A	Complete	10.05	Replacement project.
AA24BMP000001	MMBR	1	-	N/A	Complete	0.41	Replacement project.
AA24BMP000002	MSWB	1	-	N/A	Complete	0.33	Replacement project.
AA24BMP000003	SPSD	1	-	N/A	Complete	0.24	Replacement project.
AA24BMP000004	PWET	1	-	N/A	Complete	1.75	Replacement project.
AA24BMP000007	SPSD	1	-	N/A	Complete	12.68	Replacement project.
AA24RST000010	WSHW	1	-	N/A	Complete	1.42	Replacement project.

Multiple	SEPC	9	-	N/A	Complete	41.93	Part of full delivery project. <sup>2</sup>
Multiple	SEPC	15	-	N/A	Complete	3.45	
Multiple	SEPD	135	-	N/A	Complete	21.6	
<b>Total Credit</b>			<b>469.6<sup>3</sup></b>			<b>417.6</b>	The County had a number of projects that are awaiting asbuilt plans, went to construction later than expected or experienced delays and are now slated for completion in Year 4 of the permit term. However, the County is still over a year ahead of schedule in meeting it's annual milestones (20% of permit goal/year).
<b>Annual BMPs</b>							
Street Sweeping	VSS	N/A	37.6	256	Complete	37.6	FY21-FY24 Annual Average: 37.6
Catch Basin Cleaning	CBC	N/A	37.5	174.5	Complete	63.1	FY21-FY24 Annual Average: 49.4
Septic System Pumping	SEPP	N/A	124.3	N/A	Complete	652.1	FY21-FY24 Annual Average: 611.8
<sup>1</sup> For SEPC practices, number of units reflects the system volume equivalent dwelling units (EDU). <sup>2</sup> Full delivery SEPC projects were grandfathered in, and therefore credited using the 2014 guidance. All permits now closed for this project and reporting is complete. <sup>3</sup> Planned Impervious Acres Treated taken from Table D-2. Year 3 BMP Portfolio - Planned Restoration table in the FY 2023 MS4 Annual Report.							

**Table F-2. Year 4 BMP Portfolio - Planned Restoration.**

BMP ID	BMP Type	Number of BMPs <sup>1</sup>	Planned Impervious Acres Treated	Length Restored (feet)/ Lane Miles (miles)/ Mass Loading (lbs)	Comments
<b>Capital Projects - Planned New Restoration</b>					
AA18ALN000015	STRE	1	20.82	1,893	
AA19ALN000005	SHST	1	12.95	265	
AA20ALN000011	STRE	1	235.37	1,300	Moved from Year 3 to Year 4 Portfolio.
AA20RST000002	PWED	1	26.47	N/A	Moved from Year 3 to Year 4 Portfolio.
AA21ALN000003	OUT	1	100.84	450	Moved from Year 3 to Year 4 Portfolio.
AA21ALN000026	STRE	1	77.14	2,906	
<b>Total Credit</b>			<b>473.6</b>		
<b>Annual BMPs</b>					
Street Sweeping	VSS	N/A	37.6	256	
Catch Basin Cleaning	CBC	N/A	37.5	174.5	
Septic System Pumping	SEPP	9,566	124.3	N/A	