

# LITTLE PATUXENT RIVER

## 2017 SEDIMENT TMDL ANNUAL ASSESSMENT REPORT

February | 2018

### Prepared For

**Anne Arundel County**  
**Watershed Protection and Restoration Program**  
**Department of Public Works**  
2662 Riva Road, MS 7301  
Annapolis, Maryland 21401



### Prepared By

**KCI Technologies, Inc.**  
936 Ridgebrook Road  
Sparks, MD 21152



## Table of Contents

|          |   |           |
|----------|---|-----------|
| <b>1</b> | <b>Introduction.....</b>                        | <b>1</b>  |
| 1.1      | Background .....                                | 1         |
| 1.2      | Watershed Description .....                     | 1         |
| 1.3      | TMDL Allocation and Planned Loads Summary ..... | 4         |
| 1.4      | Planned Reductions .....                        | 4         |
| 1.5      | Modeling Methods.....                           | 5         |
| 1.5.1    | Overview .....                                  | 5         |
| 1.5.2    | Practice Level .....                            | 6         |
| <b>2</b> | <b>2017 Progress Summary.....</b>               | <b>10</b> |
| 2.1      | Implementation Results .....                    | 10        |
| 2.2      | Load Reduction Results .....                    | 12        |
| <b>3</b> | <b>2017 Progress Comparison.....</b>            | <b>13</b> |
| 3.1      | Implementation .....                            | 13        |
| 3.2      | Load Reductions.....                            | 15        |
| <b>4</b> | <b>Monitoring.....</b>                          | <b>16</b> |
| 4.1      | Countywide Biological Monitoring.....           | 17        |
| 4.1.1    | Background and Goals .....                      | 17        |
| 4.1.2    | Methods .....                                   | 18        |
| 4.1.3    | Results .....                                   | 19        |
| 4.1.4    | Conclusions .....                               | 24        |
| 4.2      | Targeted Restoration Monitoring Program .....   | 24        |
| <b>5</b> | <b>Conclusion .....</b>                         | <b>25</b> |
| <b>6</b> | <b>References .....</b>                         | <b>26</b> |

## List of Tables

|           |   |    |
|-----------|---|----|
| Table 1:  | Sediment Loads Required for the Little Patuxent River Local TMDL .....                    | 4  |
| Table 2:  | Little Patuxent Local TMDL Allocated and Planned Loads .....                              | 5  |
| Table 3:  | Typical Sediment Reduction from Stormwater BMPs.....                                      | 8  |
| Table 4:  | Current BMP Implementation through FY2017 .....   | 11 |
| Table 5:  | 2017 Progress Reductions Achieved .....   | 12 |
| Table 6:  | Restoration BMP Implementation - Current 2017 and Planned 2025 Implementation Levels .... | 13 |
| Table 7:  | Implementation Milestones Comparison .....  | 14 |
| Table 8:  | Planning and Target Sediment Load Comparison (lbs/year) .....                             | 15 |
| Table 9:  | Countywide Biological Monitoring Results .....  | 19 |
| Table 10: | BIBI Data for Round 1 (2007) and Round 2 (2009).....                                      | 19 |
| Table 11: | Physical Habitat Index Data from Round 1 (2007) and Round 2 (2009). .....                 | 22 |

## List of Figures

|           |   |    |
|-----------|---|----|
| Figure 1: | Watershed Location Map.....   | 3  |
| Figure 2: | Street Sweeping Routes in Little Patuxent Watershed, Anne Arundel County, Maryland..... | 9  |
| Figure 3: | Biological Sampling Results from Round 1 (2007) and Round 2 (2009). .....               | 21 |
| Figure 4: | Physical Habitat Assessment Results from Round 1 (2007) and Round 2 (2009).....         | 23 |

## List of Acronyms

|           |  |
|-----------|--|
| BayFAST   | Chesapeake Bay Facility Assessment Scenario Tool |
| BMP       | Best Management Practices                        |
| BSID      | Biological Stressor Identification               |
| CBP       | Chesapeake Bay Program                           |
| CIP       | Capital Improvement Program                      |
| EOS       | Edge of Stream                                   |
| MDE       | Maryland Department of the Environment           |
| MS4       | Municipal Separate Storm Sewer System            |
| NPDES     | National Pollutant Discharge Elimination System  |
| SPSC      | Step Pool Storm Conveyance                       |
| SW to MEP | Stormwater to the Maximum Extent Practicable     |
| SW-WLA    | Stormwater Waste Load Allocation                 |
| TMDL      | Total Maximum Daily Load                         |
| TSS       | Total Suspended Solids                           |
| EPA       | United States Environmental Protection Agency    |
| WLA       | Wasteload Allocation                             |
| WPRP      | Watershed Protection and Restoration and Program |

## 1 Introduction

### 1.1 Background

The Anne Arundel County Department of Public Works (DPW) Watershed Protection and Restoration Program (WPRP) has developed and is currently implementing, restoration plans to address local water quality impairments for which a Total Maximum Daily Load (TMDL) has been established by the Maryland Department of the Environment (MDE) and approved by the U.S. Environmental Protection Agency (EPA) (MDE, 2011a). A TMDL establishes a maximum load of a specific single pollutant or stressor that a waterbody can assimilate and still meet water quality standards for its designated use class.

There are currently three final approved TMDLs within the Little Patuxent River; a total suspended solids (TSS; sediment) TMDL from urban stormwater sources approved in 2011, a sedimentation/siltation TMDL from agricultural sources approved in 2002, and a phosphorus TMDL from agricultural sources approved in 2002. These TMDLs apply to several jurisdictions including Howard, Prince Georges, and Anne Arundel Counties. Anne Arundel County WPRP developed a TMDL restoration plan, drafted in 2015 and finalized in November of 2016 (Anne Arundel County, 2016) after review and comment from MDE and the general public. The plan specifically addresses the Little Patuxent sediment TMDL under the responsibility of Anne Arundel County. The sedimentation/siltation and phosphorus TMDLs are being addressed by Anne Arundel County in separate plans.

Responsibility for Little Patuxent sediment reduction is divided among the contributing jurisdictions, listed above. The TMDL loading targets, or allocations, are also divided among the pollution source categories, which in this case includes non-point sources (termed load allocation or LA) and point sources (termed waste load allocation or WLA). The WLA consists of loads attributable to regulated process water or wastewater treatment, and to regulated stormwater. For the purposes of the TMDL and consistent with implementation of the National Pollutant Discharge Elimination System (NPDES) Municipal Separate Storm Sewer System Discharge Permit (MS4), stormwater runoff from MS4 areas is considered a point source contribution.

Anne Arundel County's current MS4 permit (11-DP-3316, MD0068306) issued in its final form by the MDE in February of 2014 required development of restoration plans for each stormwater WLA approved by EPA prior to the effective date of the permit (permit section IV.E.2.b), and requires an annual TMDL assessment report to document progress with implementation, pollutant load reductions, and program costs (permit section (IV.E.4). The *Little Patuxent River Sediment TMDL Restoration Plan* (the plan) (Anne Arundel County, 2016) satisfied the permit planning requirement and this *2017 Little Patuxent River Sediment TMDL Annual Assessment Report* satisfies the progress documentation requirement.

### 1.2 Watershed Description

The Little Patuxent is one of 12 major watersheds in Anne Arundel County, Maryland, and is situated in the western portion of the County (Figure 1). The watershed shares political boundaries with Howard County. The Little Patuxent watershed is a part of the Chesapeake Bay watershed with the Little Patuxent River mainstem joining the Patuxent River just southeast of the Patuxent Research Refuge before discharging to the tidal portions of the Patuxent River in Calvert County before entering the Chesapeake Bay.

The Little Patuxent watershed is approximately 27,752 acres (43.4 square miles) in area and contains approximately 1,200 total miles of stream reaches. The watershed includes several named streams including Dorsey Run, Midway Branch, Towsers Branch, and the mainstem of the Little Patuxent River.

Communities within the Little Patuxent include Gambrills and Crofton. A large section of Fort George G. Meade, a U.S. Army owned installation, and approximately half of the Patuxent Research Refuge North, a federal property owned and operated by the Fish and Wildlife Service of the U.S. Department of Interior, are located in the central portion of the watershed (Figure 1).




Figure 1: Watershed Location Map

### 1.3 TMDL Allocation and Planned Loads Summary

This section describes the derivation of the TMDL reduction targets. WLAs in the sediment TMDL were developed using the Chesapeake Bay Program Phase 5 (CBP P5) watershed model. In development of the Little Patuxent Plan in 2015-2016, BayFAST was used in the modeling. See section 1.5 below for more details on the modeling specifics. BayFAST, during plan development, was compatible with an updated version of the model: CBP P5.3.2. Because the TMDL was developed under an older version of the model, the TMDL WLA needed to be translated into a BayFAST-compatible target load. In order to do this, the 2005 baseline sediment load was re-calculated in BayFAST by modeling baseline BMPs in Little Patuxent on top of baseline impervious and pervious Anne Arundel County Phase I MS4 acres.

The required reduction percent assigned to the Anne Arundel County Phase I MS4 source (20.5%) in the local TMDL regulation was then applied to the new baseline load to calculate required sediment reduction. The required sediment reduction was then subtracted from the new baseline load to calculate the BayFAST-compatible target TMDL WLA. Sediment loads required for the Little Patuxent Anne Arundel County Phase I MS4 source are shown in Table 1.

**Table 1: Sediment Loads Required for the Little Patuxent River Local TMDL**

| 2005 Baseline Load (lbs/yr) | Required Reduction % | Required Reductions (lbs/yr) | TMDL Load Allocation (lbs/yr) |
|-----------------------------|----------------------|------------------------------|-------------------------------|
| 1,207,534                   | 20.5%                | 247,544                      | 959,989                       |

Since development of the final plan in late 2016, Phase 6 of the Bay model has been developed and is currently being deployed out to BayFAST. For the purposes of this annual progress report the version of BayFAST built on Bay model version P5.3.2 has been maintained. Future progress modeling may be revised to reflect Phase 6 updates.

### 1.4 Planned Reductions

This section includes a summary of the reductions that were presented in the 2016 Little Patuxent Plan. Table 2, provides a concise summary of the loads and reductions at important timeline intervals including the 2005 baseline, 2015 progress, 2017 milestone and 2025 final planning intervals. These terms and dates are used throughout the plan and explained in more detail in the following sections. They are presented here to assist the reader in understanding the definitions of each, how they were derived, and to provide an overall summary demonstrating the percent reduction required and percent reduction achieved through full implementation of this plan. Sediment loads and wasteload allocations are presented as tons/year in the local TMDL but will be discussed as lbs/year in this report.

- 2005 Baseline Loads:** Baseline levels (i.e., land use loads with baseline BMPs) from 2005 conditions in the Lower Patuxent watershed using the Chesapeake Bay Facility Assessment Scenario Tool (BayFAST) Chesapeake Bay Program Phase 5.3.2 (CBP P5.3.2) model. Baseline loads were used to calculate the stormwater allocated sediment loads, or SW-WLA.
- 2015 Progress Loads and Reductions:** Progress loads and load reductions achieved from stormwater best management practice (BMP) implementation through 2015. The 2015 Progress

Loads are calculated from the 2005 Baseline Loads by the following calculations: 2005 Baseline – 2015 Progress Reduction.

- **2017 Interim Milestone Goal Loads and Planned Loads and Reductions:** Planned 2017 loads and reductions will result from implementation of strategies through 2017. The 2017 Planned Loads are calculated from the 2005 Baseline Loads by the following calculation: 2005 Baseline – 2017 Planned Reduction.
- **2025 Allocated Load:** Allocated loads are calculated from the 2005 baseline levels, calibrated to CBP P5.3.2 as noted above, using the following calculation: 2005 Baseline – (2005 Baseline x 0.205).
- **2025 Planned Loads and Planned Reductions:** Loads and reductions that will result from implementation of this plan. The 2025 Planned Loads are calculated from the 2005 Baseline Loads by the following calculation: 2005 – 2025 Planned Reduction.

**Table 2: Little Patuxent Local TMDL Allocated and Planned Loads**

|                                    | <b>Sediment<br/>(tons/year)</b> | <b>Sediment<br/>(lbs/year)</b> |
|------------------------------------|---------------------------------|--------------------------------|
| 2005 Baseline Loads                | 604                             | 1,207,534                      |
| 2015 Progress Loads                | 523                             | 1,045,013                      |
| 2015 Progress Reductions           | 81                              | 162,521                        |
| 2017 Planned Loads*                | 494                             | 988,583                        |
| 2017 Planned Reductions            | 109                             | 218,951                        |
| 2025 TMDL Allocated Loads          | 480                             | 959,989                        |
| 2025 Planned Loads*                | 391                             | 782,413                        |
| 2025 Planned Reductions            | 213                             | 425,121                        |
| Required Percent Reduction         | 20.5%                           | 20.5%                          |
| Planned Percent Reduction Achieved | 35.4%                           | 35.4%                          |

\*2017 and 2025 planned loads are calculated by subtracting planned restoration sediment reductions from the 2005 Baseline Load. It is assumed that all new development will be treated with SW to the MEP implementation to achieve 90% sediment removal and Accounting for Growth policies will address the remaining 10%.

## 1.5 Modeling Methods

### 1.5.1 Overview

Each BMP provides a reduction for nitrogen, phosphorus, and sediment, along with other pollutants. The pollutant load for the Little Patuxent watershed was determined using BayFAST, which calculates pollutant loads and reductions calibrated to the Chesapeake Bay Program Partnership Watershed Model. BayFAST, created by Devereux Environmental Consulting for MDE, is a web-based pollutant load estimating tool that streamlines environmental planning. BayFAST allows users to specify, delineate facility boundaries (e.g., watershed, parcel, drainage area), and alter land use information within the delineated boundary depending on the model year. Local TMDL baseline loads were calibrated in BayFAST by modeling BMPs installed prior to the TMDL baseline year on top of baseline land use background loads. This ensures that the same set of baseline BMPs are used throughout future progress and planned scenarios.



BayFAST estimates of load reductions for point and nonpoint sources include: agriculture, urban, forest, and septic loading. Load reductions are not tied to any single BMP, but rather to a suite of BMPs working in concert to treat the loads. Both BayFAST and the Chesapeake Bay Program Partnership Watershed Model calculate reductions from all BMPs as a group, much like a treatment train. Reductions are processed in order, with land use change BMPs first, load reduction BMPs next, and BMPs with individual effectiveness values at the end. The overall the load reduction can vary depending on which BMPs are implemented.

Pollutant load reductions achieved by annual based maintenance efforts (e.g., street sweeping and inlet cleaning) are calculated outside of BayFAST. Sediment reduction credit for vacuum-assisted street sweeping and inlet cleaning is calculated following methods described in MDE (2014b) based on the mass of material removed.

Both the Chesapeake Bay Program Partnership Watershed Model and BayFAST provide loads at two different scales: Edge-of-Stream (EOS) and Delivered (DEL). Delivered loads show reductions based on in-stream processes, such as nutrient uptake by algae or other aquatic life. This TMDL plan focuses on reducing load on the land, so EOS estimates are more appropriate and were used for all the modeling analysis.

## 1.5.2 Practice Level

This section briefly describes each practice and includes a summary of the typical sediment reductions achieved with each type.

### 1.5.2.1 Modeled in BayFAST

- **Bioretention** — An excavated pit backfilled with engineered media, topsoil, mulch, and vegetation. These are planting areas installed in shallow basins in which the storm water runoff is temporarily ponded and then treated by filtering through the bed components, and through biological and biochemical reactions within the soil matrix and around the root zones of the plants. Rain gardens may be engineered to perform as a bioretention.
- **Bioswales** —An open channel conveyance that functions similarly to bioretention. Unlike other open channel designs, there is additional treatment through filter media and infiltration into the soil.
- **Dry Detention Ponds** – Depressions or basins created by excavation or berm construction that temporarily store runoff and release it slowly via surface flow. BayFAST modeling includes hydrodynamic structures in this category. These devices are designed to improve quality of stormwater using features such as swirl concentrators, grit chambers, oil barriers, baffles, micropools, and absorbent pads to remove sediments, nutrients, metals, organic chemicals, or oil and grease from urban runoff.
- **Dry Extended Detention Ponds** - Depressions created by excavation or berm construction that temporarily store runoff and release it slowly via surface flow or groundwater infiltration following storms. They are similar in construction and function to dry detention basins, except that the duration of detention of stormwater is designed to be longer, allowing additional wet sedimentation to improve treatment effectiveness.
- **Impervious Surface Reduction** - Reducing impervious surfaces to promote infiltration and percolation of runoff storm water. Disconnection of rooftop and non-rooftop runoff, rainwater

harvesting (e.g., rain barrels), and sheetflow to conservation areas are examples of impervious surface reduction.

- **Infiltration** — A depression or trench to form a shallow basin where sediment is trapped and stormwater infiltrates into the soil. No underdrains are associated with infiltration basins and trenches, because by definition these systems provide complete infiltration. Design specifications require infiltration basins and trenches to be built in good soil; they are not constructed on poor soils, such as C and D soil types. Yearly inspections to determine if the basin or trench is still infiltrating runoff are planned. Dry wells, infiltration basins, infiltration trenches, and landscaped infiltration are all examples of this practice type.
- **Outfall Enhancement with Step Pool Storm Conveyance (SPSC)** – The SPSC is designed to stabilize outfalls and provide water quality treatment through pool, subsurface flow, and vegetative uptake. All County SPSCs are completed at the end of outfalls, prior to discharging to a perennial stream. The retrofits promote infiltration and reduce stormwater velocities. This strategy is modeled in BayFAST as bioswales.
- **Outfall Stabilization** – Restoration of outfalls using design approaches including rip-rap, riffle run sequences, step-pools and other grade and bank stabilization measures. These stabilization practices are modeled as stream restoration.
- **Urban Stream Restoration** - Stream restoration in urban areas is used to restore the urban stream ecosystem by restoring the natural hydrology and landscape of a stream, help improve habitat and water quality conditions in degraded streams.
- **Stormwater Retrofits** – Anne Arundel County plans to construct a variety of retrofits throughout the County. Stormwater retrofits may include converting dry ponds, dry extended detention ponds, or wet extended detention ponds into wet pond structures, wetlands, infiltration basins, or decommissioning the pond entirely to install SPSC (step pool storm conveyance).
- **Urban Filtering** - Practices that capture and temporarily store runoff and pass it through a filter bed of either sand or an organic media. There are various sand filter designs, such as above ground, below ground, perimeter, etc. An organic media filter uses another medium besides sand to enhance pollutant removal for many compounds due to the increased cation exchange capacity achieved by increasing the organic matter. These systems require yearly inspection and maintenance to receive pollutant reduction credit.
- **Urban Tree Plantings** - Urban tree planting is planting trees on urban pervious areas at a rate that would produce a forest-like condition over time. The intent of the planting is to eventually convert the urban area to forest. If the trees are planted as part of the urban landscape, with no intention to convert the area to forest, then this would not count as urban tree planting
- **Vegetated Open Channels** - Open channels are practices that convey stormwater runoff and provide treatment as the water is conveyed, includes bioswales. Runoff passes through either vegetation in the channel, subsoil matrix, and/or is infiltrated into the underlying soils.
- **Wet ponds or wetlands** — A water impoundment structure that intercepts stormwater runoff then releases it at a specified flow rate. These structures retain a permanent pool and usually have retention times sufficient to allow settlement of some portion of the intercepted sediments and attached pollutants. Until 2002 in Maryland, these practices were generally designed to meet water quantity, not water quality objectives. There is little or no vegetation within the pooled area nor are outfalls directed through vegetated areas prior to open water release. Nitrogen reduction is minimal, but phosphorus and sediment are reduced.

The measured effectiveness for each of these practices are found in Table 3.

**Table 3: Typical Sediment Reduction from Stormwater BMPs**

| BMP  | Sediment Reduction  |
|--|---------------------|
| Bioretention A/B soils                     | 80%                 |
| Bioretention C/D soils                     | 55%                 |
| Bioswales                                  | 80%                 |
| Dry Detention Ponds                        | 10%                 |
| Dry Extended Detention Ponds               | 60%                 |
| Impervious Surface Reduction <sup>1</sup>  | -                   |
| Infiltration                               | 95%                 |
| Outfall Enhancement with SPSC <sup>2</sup> | 80%                 |
| Outfall Stabilization                      | 44.9 lbs/linear ft  |
| Stream Restoration                         | 44.9 lbs/linear ft  |
| Urban Filtering                            | 80%                 |
| Urban Tree Plantings <sup>1</sup>          | -                   |
| Vegetated Open Channels                    | 70%                 |
| Wet Ponds or Wetlands                      | 60%                 |
| Inlet Cleaning                             | 420 lbs/ton removed |
| Inlet Cleaning                             | 420 lbs/ton removed |

Sources: Simpson and Weammert, 2009; and BayFAST documentation

<sup>1</sup> Calculated as a land use change to a lower loading land use

<sup>2</sup> Outfall enhancement with SPSC modeled as bioswales in BayFAST

<sup>3</sup> Outfall stabilization and stream restoration listed with revised interim rate; specific stream restoration projects now use Bay Program Protocols however streams and outfalls for this assessment are modeled in BayFAST.

#### 1.5.2.2 Modeled using MDE Guidance

Along with the structural BMPs listed above, treatment will also be provided through non-structural measures. These are treatments that rely on programs that continue throughout the year and are repeated annually. Both are calculated using MDE's accounting guidance (MDE, 2014b).

- Inlet Cleaning** - Storm drain cleanout practice ranks among the oldest practices used by communities for a variety of purposes to provide a clean and healthy environment, and more recently to comply with their NPDES stormwater permits. Sediment reduction credit is based on the mass of material collected, at the rate of 420 lb TSS per ton of wet material (MDE, 2014b). Data for the mass removed from each cleaned inlet was reported from the County's Bureau of Highways.
- Street sweeping** — Starting Fiscal Year 2015, Anne Arundel County has enhanced their street sweeping program which now includes sweeping curb-miles and parking lots within the Little Patuxent (Anne Arundel County DPW, 2015; Figure 2). This enhanced program targets impaired watersheds and curbed streets that contribute trash/litter, sediment, and other pollutants. Load reductions for this assessment are calculated using the material collected, at the rate of 420 lb TSS per ton of wet material (MDE, 2014b). The total mass of material collected by the street sweeping program each year is distributed proportionately across all of the roadway segments swept and then summed at the watershed scale. Note that currently the TSS reductions included in the County's MS4 NPDES geodatabase are calculated using the lane miles swept method and reduction rates from the Bay Program expert panel report (CBP, 2016).




Figure 2: Street Sweeping Routes in Little Patuxent Watershed, Anne Arundel County, Maryland

## 2 2017 Progress Summary

The following section summarizes the County's implementation efforts, the resulting load reductions achieved, and the costs of program implementation.

### 2.1 Implementation Results

Implementation up through the end of fiscal year 2017 is detailed in Table 4. Information on completed projects and programs is gleaned primarily from the County's MS4 geodatabase. All 2016-2017 implementation is included in the database. Additional pre-2016 restoration projects were pulled from the County's geodatabase of stormwater urban BMP facilities and water quality improvement projects (WQIP). The County is actively updating the MS4 NPDES geodatabase to include older pre-2014 projects.

#### ***Wet Ponds***

One wet pond retrofit was completed in the watershed in 2017 (Courts at Four Seasons).

#### ***Urban Stream Restoration***

Two stream restoration projects were completed in 2017, including the County sponsored Four Seasons Stream Restoration, and the volunteer completed Navy Dairy Farm stream restoration.

#### ***Outfall Stabilization***

One outfall project was completed in 2017 (Woodland Manor Drive).

#### ***Inlet Cleaning***

A total of four inlets were cleaned using storm drain vacuuming.

#### ***Street Sweeping***

Based on the County's enhanced street sweeping program, 38 curb miles are swept in the watershed annually. The total mass of material collected by the street sweeping program in fiscal year 2017 (599.92 tons) was distributed proportionately across all of the roadway segments swept and then summed at the watershed scale.

The total cost of the practices and programs implemented in FY2017 is \$ 1,727,855.

**Table 4: Current BMP Implementation through FY2017**

| BMP                                   | Unit        | 2005 Baseline | 2006 - 2015 Restoration <sup>2</sup> | 2016 Restoration <sup>2</sup> | 2017 Restoration <sup>2</sup> | 2017 Progress <sup>3</sup> | 2017 Restoration Cost <sup>4</sup> |
|---------------------------------------|-------------|---------------|--------------------------------------|-------------------------------|-------------------------------|----------------------------|------------------------------------|
| <b>Structural Permanent Practices</b> |             |               |                                      |                               |                               |                            |                                    |
| Bioretention                          | acre        | 0.0           | 8.0                                  | 0                             | 0                             | 8.0                        |                                    |
| Dry Ponds                             | acre        | 582.5         | 0.0                                  | 0                             | 0                             | 0.0                        |                                    |
| Extended Detention Dry Ponds          | acre        | 604.2         | 61.0                                 | 0                             | 0                             | 61.0                       |                                    |
| Impervious Surface Reduction          | acre        | 2.4           | 0.3                                  | 0                             | 0                             | 0.3                        |                                    |
| Infiltration                          | acre        | 192.6         | 0.1                                  | 0                             | 0                             | 0.1                        |                                    |
| Stormwater Retrofits <sup>1</sup>     | acre        | 0.0           | 15.2                                 | 0                             | 0                             | 15.2                       |                                    |
| Vegetated Open Channels               | acre        | 0.4           | 0                                    | 0                             | 0                             | 0.0                        |                                    |
| Wet Ponds or Wetlands                 | acre        | 881.9         | 196.8                                | 17.0                          | 58.3                          | 272.1                      | \$ 400,681                         |
| Urban Stream Restoration              | linear feet | 0.0           | 7,210.0                              | 0                             | 1,161.0                       | 8,371.0                    | \$ 336,490                         |
| Outfall Stabilization                 | linear feet | 0             | 0                                    | 0                             | 90.0                          | 90.0                       | \$ 63,070                          |
| Outfall Enhancement with SPSC         | acre        | 0             | 0                                    | 0                             | 0                             | 0                          |                                    |
| <b>Annual Practices</b>               |             |               |                                      |                               |                               |                            |                                    |
| Inlet Cleaning                        | inlets/yr   | 0.0           | 202.0                                | 0                             | 4                             | 4                          | \$ 38,350                          |
| Street Sweeping <sup>5</sup>          | lbs /yr     | 0.0           | NA                                   | NA                            | 224,688                       | 224,688                    | \$ 89,023                          |
| <b>Total Cost</b>                     |             |               |                                      |                               |                               |                            | <b>\$ 1,727,855</b>                |

Source: WPRP urban BMP, WQIP and MDE MS4 FY17 geodatabase

<sup>1</sup> Includes projects that will convert dry ponds into wet ponds. Stormwater retrofits are modeled by decreasing acreage for dry ponds and increasing acreage for wet ponds.

<sup>2</sup> Restoration completed in each specific period, i.e. 2006-2015, 2016 and 2017.

<sup>3</sup> Total cumulative restoration accounting for the full 2005-2017 period.

<sup>4</sup> Cost of projects and programs for the 2017 period only. Only costs using County funds are included.

<sup>5</sup> Value listed here is the lbs of material removed, not specifically the fine TSS sediment

## 2.2 Load Reduction Results

The implementation summarized in Table 4 above resulted in the load reductions presented here in Table 5. Reductions in 2017 were substantially higher than those reported in the previous 2016 period largely due to better accounting of street sweeping mass reduction values in 2017.

Of the 234,431 lbs of progress reduction achieved through FY2017, 47,184 lbs (20.1% of the total reduction) are being removed by street sweeping, and 6,305 lbs (2.7%) is accounted for by inlet cleaning. The remainder is being reduced by the suite of restoration projects.

**Table 5: 2017 Progress Reductions Achieved**

| <b>Baseline Load and TMDL WLA</b> | <b>TSS-EOS lbs/yr</b> |
|-----------------------------------|-----------------------|
| 2005 Baseline Scenario Load       | 1,207,534             |
| Required Percent Reduction        | 20.5%                 |
| Required Reduction                | 247,544               |
| Local TMDL WLA                    | 959,989               |
| <b>2015 Results</b>               | <b>TSS-EOS lbs/yr</b> |
| 2005-2015 Load Reduction          | 162,521               |
| 2005-2015 Load Reduction Percent  | 13.46%                |
| Progress Scenario Load            | 1,045,013             |
| Progress Reduction Achieved       | 162,521               |
| Percent Reduction Achieved        | 13.5%                 |
| <b>2016 Results</b>               | <b>TSS-EOS lbs/yr</b> |
| 2016 Load Reduction               | 2,872                 |
| 2016 Load Reduction Percent       | 0.24%                 |
| Progress Scenario Load            | 1,042,141             |
| Progress Reduction Achieved       | 165,393               |
| Percent Reduction Achieved        | 13.7%                 |
| <b>2017 Results</b>               | <b>TSS-EOS lbs/yr</b> |
| 2017 Load Reduction               | 69,038                |
| 2017 Load Reduction Percent       | 5.72%                 |
| Progress Scenario Load            | 973,103               |
| Progress Reduction Achieved       | 234,431               |
| Percent Reduction Achieved        | 19.41%                |

### 3 2017 Progress Comparison

This section describes the current progress of both implementation and load reductions with comparison to the planned totals and the progress that was expected by 2017.

#### 3.1 Implementation

Table 6 compares implementation of existing restoration BMPs up through fiscal year 2017 (2017 Progress) with the total planned levels of implementation that were derived in the initial plan (Anne Arundel County, 2016). Several of the strategies were completed fully in the initial 2006-2015 period (bioretention, stormwater retrofits) and street sweeping is continuing at the prescribed rate.

Implementation of wet ponds/wetlands and stream restoration projects are on-going. SPSC projects have thus far not been completed although a project for the Little Patuxent is currently in the planning stages. No outfall stabilization projects were initially planned, however one was completed.

Estimates of inlet cleaning in the development of the plan were based on the total number of inlets cleaned Countywide with estimates based on the numbers of inlets in each watershed and assumptions of the average sediment yield from each inlet cleaned. The plan then called for a level of treatment consistent with the progress rate of 202 inlets per year. The actual number cleaned in the current reporting period is 4, however the mass of sediment extracted from those inlets exceeded the initial average estimates therefore a significant drop in loads reduced by that practice did not occur.

**Table 6: Restoration BMP Implementation - Current 2017 and Planned 2025 Implementation Levels**

| BMP                           | Units       | Total Planned Restoration | 2017 Progress | Percent Complete |
|-------------------------------|-------------|---------------------------|---------------|------------------|
| Bioretention                  | acre        | 8.0                       | 8.0           | 100%             |
| Dry Ponds                     | acre        | 0                         | 0             | na               |
| Extended Detention Dry Ponds  | acre        | 61.0                      | 61.0          | 100%             |
| Impervious Surface Reduction  | acre        | 0.3                       | 0.3           | 100%             |
| Infiltration                  | acre        | 0.1                       | 0.1           | 100%             |
| Stormwater Retrofits          | acre        | 15.2                      | 15.2          | 100%             |
| Vegetated Open Channels       | acre        | 0                         | 0             | na               |
| Wet Ponds or Wetlands         | acre        | 301.3                     | 272.1         | 90%              |
| Urban Stream Restoration      | linear feet | 18,310.0                  | 8,371.0       | 46%              |
| Outfall Stabilization         | linear feet | 0                         | 90            | na               |
| Outfall Enhancement with SPSC | acre        | 396.4                     | 0             | 0%               |
| Inlet Cleaning                | inlets/yr   | 202                       | 4             | 2%               |
| Street Sweeping               | curb-miles  | 38.0                      | 38.0          | 100%             |



To track progress, the 2017 implementation milestone first reported in the 2016 plan was compared against the 2017 progress reported here in this assessment. Table 7 presents the strategies that were planned for the 2017 milestone period, which includes 2016 and 2017 with a comparison to the practices that were completed for that period.

Three total wet pond / wetland projects were completed in the period along with one outfall stabilization project that was not initially planned for. SPSC projects have thus far not been completed although a project for the Little Patuxent is currently in the planning stages. Street sweeping continues at the prescribed rate and with better supporting information on measured quantities of material removed is now yielding very good results.

**Table 7: Implementation Milestones Comparison**

| BMP                           | Unit        | 2016-2017<br>Planned | 2016-2017<br>Actual | Percent Complete |
|-------------------------------|-------------|----------------------|---------------------|------------------|
| Wet Ponds or Wetlands         | acre        | 104.5                | 75.3                | 72%              |
| Outfall Stabilization         | linear feet | 0                    | 90                  | na               |
| Outfall Enhancement with SPSC | acre        | 211.6                | 0                   | 0%               |
| Inlet Cleaning                | inlets/yr   | 202.0                | 4                   | 2%               |
| Street Sweeping               | curb-miles  | 38.0                 | 38.0                | 100%             |

### 3.2 Load Reductions

This section compares the required and planned sediment load reductions against the progress made through fiscal year 2017. Values given in Table 8 include the load reductions for each period (generally the milestone years) and the resulting load. Both the planned results and the actual results are shown for the 2015, 2016, and 2017 periods. All values shown (reductions, loads, percent reduction) are the cumulative values, not the year over year changes.

Overall the results indicate that on a TMDL allocated goal of 20.5%, the County has achieved a 19.4% reduction, which translates to 95% progress towards the reduction goal. The 2016 plan (Anne Arundel County, 2016) anticipated 18.1% reduction by 2017, indicating that progress on track. It is noted that the 35.2% reduction planned is based on the assumption that all of the recommended strategies would be completed, which is not often the case due to feasibility, site constraints etc.

If the current two-year rate of progress (5.9% from 2016-2017) is maintained, it is expected that the TMDL allocation load and load reduction would be met by 2020. The County's initial estimate and plan were based on a 2025 end date for meeting the TMDL; therefore the program is currently on track to meet the end date ahead of schedule.

**Table 8: Planning and Target Sediment Load Comparison (lbs/year)**

| Milestone Year            | Planned Load Reduction | Planned Load | Planned % Reduction From Baseline | Actual Load Reduction | Actual Load | Actual % Reduction from Baseline |
|---------------------------|------------------------|--------------|-----------------------------------|-----------------------|-------------|----------------------------------|
| 2005 Baseline             | -                      | -            | -                                 | -                     | 1,207,534   | -                                |
| 2015 Progress             | -                      | -            | -                                 | 162,521               | 1,045,013   | 13.5%                            |
| 2016 Progress             | -                      | -            | -                                 | 165,393               | 1,042,141   | 13.7%                            |
| 2017 Planned and Progress | 218,951                | 988,583      | 18.1%                             | 234,431               | 973,103     | 19.4%                            |
| 2025 Allocated            | 247,544                | 959,989      | 20.5%                             | -                     | -           | -                                |
| 2025 Planned              | 425,121                | 782,413      | 35.2%                             | -                     | -           | -                                |

## 4 Monitoring

Official monitoring for Integrated Report assessments and impairment status is the responsibility of the State; however the County has many on-going monitoring programs that can support the State's efforts. In addition, MDE has stressed specifically for sediment impairments the connection between in-stream biological health and meeting the intent of the sediment TMDL goals.

To determine the specific parameters to be monitored for tracking progress, one must understand the approach used for the initial listing. The Little Patuxent was originally listed for sediments in 1996 as a suspended sediment listing. This was refined in 2008 to a listing for total suspended solids. In 2002, the State began listing biological impairments on the Integrated Report, at the 8-digit scale, based on a percentage of stream miles degraded and whether they differ significantly from a reference condition watershed (<10% stream miles degraded). The biological listing is based on Benthic and Fish Indices of Biotic Integrity (BIBI/FIBI) results from wadeable streams from assessments conducted by the Maryland Department of Natural Resources (MDNR) Maryland Biological Stream Survey (MBSS). The Little Patuxent was listed for biological community impairment in 2006.

MDE then utilized its Biological Stressor Identification (BSID) process to identify the probable or most likely causes of poor biological conditions. For sediment specifically, the BSID identified 'altered hydrology and increased urban runoff have resulted in degradation to streambed morphology, streambed scouring, and subsequent elevated suspended transport through the watershed.' Overall, the results indicated inorganic pollutants (i.e. chlorides, acute ammonia, sulfate), and flow/sediment related stressors as the primary stressors causing impacts to biological communities.

Based on the results of the BSID (MDE, 2011b), MDE replaced the biological impairment listing with a listing for total suspended solids (TSS). The 2012 and 2014 integrated reports (MDE, 2012a and MDE, 2014a) lists 'Habitat Evaluation' as the indicator, and urban runoff/storm sewers as the source. It is noted that the *Decision Methodology for Solids for the April 2002 Water Quality Inventory (updated in February of 2012)*<sup>1</sup>, makes a specific distinction between two different, although related 'sediment' impairment types in free flowing streams:

1. **TSS:** The first type is an impact to water clarity with impairment due to TSS using turbidity measured in Nephelometer Turbidity Units (NTUs). Although numeric criteria have not been established in Maryland for TSS, MDE uses a threshold for turbidity, a measurement of water clarity, of a maximum of 150 Nephelometer Turbidity Units (NTU's) and maximum monthly average of 50 NTU as stated in Maryland COMAR regulations (26.08.02.03-3). Turbidity also may not exceed levels detrimental to aquatic life in Use I designated waters.
2. **Sedimentation / siltation:** The second type is an impact related to erosional and depositional impacts in wadeable streams. The measures used are biocriteria and the criteria for Use I streams (the protection of aquatic life and growth and propagation of fish (other than trout) and other aquatic life).

With these two sediment impairments in mind the Little Patuxent, which is listed as impaired for TSS, would seem to be water clarity issue; however the methodology used for listing (biological and habitat

---

<sup>1</sup>[http://www.mde.state.md.us/programs/Water/TMDL/Integrated303dReports/Documents/Assessment\\_Methodologies/AM\\_Solids\\_2012.pdf](http://www.mde.state.md.us/programs/Water/TMDL/Integrated303dReports/Documents/Assessment_Methodologies/AM_Solids_2012.pdf)

measures related sediment deposition) seems to point to an in-stream sediment deposition problem. In all likelihood both types of impairment, water clarity and sedimentation, are factors and both should be incorporated into monitoring programs to track changes in the watershed condition over time.

Anne Arundel County's Watershed Protection and Restoration Program (WPRP) has several on-going monitoring programs that target measures of water clarity and sedimentation. These programs are described here.

## 4.1 Countywide Biological Monitoring

### 4.1.1 Background and Goals

Biological monitoring and assessment provide a direct measure of the ecological health of a stream. Stream organisms are continuous monitors of both short- and long-term water quality and other environmental factors and provide direct indicators of the quality of a stream. Advantages of using benthic macroinvertebrates include their generally restricted mobility and often multi-year life cycles, allowing them to integrate the effects of both chemical and physical perturbations over time. When hydrologic regimes of streams are altered, the physical nature of the habitat changes due to accelerated erosion and deposition of channel soils and other materials. This changes the capacity of a stream to support a healthy biota. Changes in the quality of the water resource are reflected as changes in the structural and functional attributes of the macroinvertebrate assemblage. Biological monitoring and assessment results can be used to detect impairment of the biological community and to assess the severity of impacts from both point source (PS) and nonpoint source (NPS) pollution. When coupled with information on chemical and physical stressors, these types of exposure-and effect data can be used to improve water quality assessments. Over the past several decades, biological monitoring and assessment of aquatic communities along with characterization of their chemical and physical habitats have increased with application of these data to watershed management policies and practices.

Historically, many municipalities have been hampered in their ability to recommend and implement pollution control and remediation efforts because the chemical, physical, and biological condition of most of their water resources have not been adequately characterized. To expand its monitoring program, Anne Arundel County developed a stream monitoring program consisting of chemical, physical, and biological assessment techniques to document and track changes in the condition of stream resources County-wide. Problems resulting from chemical contamination and physical habitat alteration are reflected by changes in the aquatic biota. Therefore, inclusion of a biological monitoring component is providing Anne Arundel County with the relevant indicators for assessing the condition of, and managing, its water resources.

In 2004, a Countywide Biological Monitoring and Assessment Program for Anne Arundel County, Maryland was developed to assess the biological condition of the County's streams at multiple scales (i.e., site-specific, primary sampling unit (PSU), and countywide). Under the Countywide Biological Monitoring and Assessment program, biology (i.e., benthic macroinvertebrates) and stream habitat, as well as geomorphological and water quality parameters, are assessed at approximately 240 sites throughout the entire County over a 5-year period using a probabilistic, rotating-basin design.

Round One of the County's Biological Monitoring and Assessment Program occurred between 2004 and 2008, and Round Two took place between 2009 and 2013. During 2017, Round 3 monitoring was initiated and fish sampling and additional water quality parameters were added. Field data collection was completed and analysis is currently underway. Annual reports and Round summary reports are available for review at: <http://www.aacounty.org/departments/public-works/wprp/ecological-assessment-and-evaluation/biological-monitoring/biological-monitoring-reports/index.html>

The primary goals of the program are to assess the current status of biological stream resources, establish a baseline for comparison with current and future assessments, and to relate them to specific programmatic activities. The County currently uses a combination of chemical sampling, geomorphic assessment, storm water sampling, and biological sampling to assist in its environmental management decision-making process. This combination of monitoring greatly assists the County in assessing progress toward achieving Stormwater Wasteload allocations set forth in Sediment TMDLs. The biological monitoring program's stated goals are applicable at three scales; Countywide, Watershed-wide, and Stream-specific, and include the following components.

- Status: describe the overall stream condition
- Trends: how has the overall stream condition changed over time
- Problem identification/prioritization: identify the impaired and most degraded streams
- Stressor-response relationships: identify anthropogenic stressors and their biological response
- Evaluation of environmental management activities: monitor the success of implemented programs and restoration/retrofit projects

#### 4.1.2 Methods

Both field sampling and data analysis methods were developed for the program to be directly comparable to Department of Natural Resources' Maryland Biological Stream Survey (MBSS), and complementary to those in place in Prince George's, Montgomery, and Howard Counties in Maryland (Hill and Stribling, 2004). Primary data collected include site location (latitude and longitude), pH, dissolved oxygen, water temperature and conductivity, benthic macroinvertebrate index of biotic integrity (BIBI), and physical habitat index (PHI) following MBSS methodologies (Kazyak, 2001; DNR, 2007) and EPA's Rapid Bioassessment Protocol (EPA RBP). Biological data were analyzed using the revised (2005) version of the MBSS Coastal Plain BIBI (Southerland et al., 2005).

A more detailed description of the sampling and analysis methods can be found in the annual Biological Monitoring and Assessment Program Annual Reports (Crunkleton, et al., 2013; Crunkleton, et al., 2012; Crunkleton, et al., 2011; Crunkleton, et al., 2010; Victoria, et al., 2011). Specific information regarding the sampling and analysis methods, including the standard operating procedures (SOPs), can be found in the Documentation of Method Performance Characteristics for the Anne Arundel County Biological Monitoring Program (Hill et al., 2010) and the Quality Assurance Project Plan for Anne Arundel County Biological Monitoring and Assessment Program (Hill et al., 2011).

The Little Patuxent watershed is made up of one PSU – Little Patuxent. Ten sampling sites were sampled in each of these PSUs in each round of sampling.

Following these procedures, the County is collecting several parameters related to water clarity and sediment deposition at each site.

- Water Quality Measures and Observations
  - Turbidity (measured), observations of general water clarity and color
- Biological Measures
  - Benthic macroinvertebrates (BIBI)
- Habitat Measures
  - General: bar formation and substrate, presence/absence of substrate type
  - PHI: epibenthic substrate, instream habitat

- RBP: epifaunal substrate / available cover, pool substrate characterization, sediment deposition, channel alteration
- Geomorphic Measures
  - Particle size analysis using modified Wolman pebble counts at 10 transects proportioned by channel bed features

### 4.1.3 Results

The Little Patuxent River watershed wholly overlaps with the Little Patuxent PSU that was sampled in 2007 and 2009. Results summarized at the PSU scale with mean BIBI and habitat ratings (PHI and RBP) are presented in Table 9.

**Table 9: Countywide Biological Monitoring Results**

| PSU Name        | Round | PSU Code | Year Sampled | Drainage Area (acres) | BIBI Rating | PHI Rating | RBP Rating |
|-----------------|-------|----------|--------------|-----------------------|-------------|------------|------------|
| Little Patuxent | 1     | 17       | 2007         | 28,196                | P           | D          | PS         |
| Little Patuxent | 2     | 17       | 2009         | 28,196                | P           | PD         | PS         |

BIBI Ratings: G = Good, F = Fair, P = Poor, VP = Very Poor

PHI Ratings: MD = Minimally Degraded, PD = Partially Degraded, D = Degraded, SD = Severely Degraded

RBP Ratings: C = Comparable, S = Supporting, PS = Partially Supporting, NS = Non-Supporting

#### 4.1.3.1 Biological

Results of the Round 1 and Round 2 sampling efforts are presented at the individual site level in Table 10 and Figure 3. During Round 1, all sampling was completed in 2007. Fifty percent of the sites in the watershed were rated as “Very Poor,” 30% rated “Poor,” and 20% rated “Fair.” Overall, the watershed received a mean BIBI score of  $2.09 \pm 0.79$  and a corresponding biological condition rating of “Poor.”

A total of 10 sites were sampled in 2009 during Round 2. Ninety percent of the sites were rated as “Poor,” with the remaining 10% rated as “Fair.” The mean BIBI score was  $2.34 \pm 0.27$ , resulting in an overall rating of “Poor.” Individual sites had BIBI scores ranging from 2.14 (Poor) to 3.00 (Fair).

**Table 10: BIBI Data for Round 1 (2007) and Round 2 (2009)**

| Site ID | Year | Number of Taxa | Number of EPT Taxa | Percent Ephemeroptera | No. of Ephemeroptera Taxa | Percent Intolerant Urban | Number Scraper Taxa | Percent Climbers | BIBI | Rating    |
|---------|------|----------------|--------------------|-----------------------|---------------------------|--------------------------|---------------------|------------------|------|-----------|
| 17-13A  | 2007 | 23             | 3                  | 2.8                   | 1                         | 3.7                      | 0                   | 5.5              | 2.71 | Poor      |
| 17-05   | 2007 | 12             | 1                  | 0.0                   | 0                         | 3.8                      | 0                   | 0.0              | 1.00 | Very Poor |
| 17-12A  | 2007 | 20             | 1                  | 0.0                   | 0                         | 31.4                     | 0                   | 2.0              | 2.14 | Poor      |
| 17-14A  | 2007 | 19             | 1                  | 0.0                   | 0                         | 0.0                      | 0                   | 0.9              | 1.29 | Very Poor |

2017 Little Patuxent River Sediment TMDL Annual Assessment Report

|        |      |    |   |     |   |      |   |      |      |           |
|--------|------|----|---|-----|---|------|---|------|------|-----------|
| 17-15A | 2007 | 24 | 1 | 0.0 | 0 | 0.0  | 0 | 9.9  | 2.14 | Poor      |
| 17-11A | 2007 | 18 | 1 | 0.0 | 0 | 0.0  | 0 | 2.9  | 1.57 | Very Poor |
| 17-09  | 2007 | 30 | 6 | 4.6 | 1 | 10.2 | 0 | 4.6  | 3.29 | Fair      |
| 17-01  | 2007 | 16 | 0 | 0.0 | 0 | 0.0  | 0 | 1.9  | 1.57 | Very Poor |
| 17-16A | 2007 | 29 | 6 | 6.4 | 3 | 5.5  | 0 | 2.7  | 3.29 | Fair      |
| 17-17A | 2007 | 16 | 1 | 0.0 | 0 | 4.9  | 1 | 2.9  | 1.86 | Very Poor |
| 17-01  | 2009 | 24 | 1 | 0.0 | 0 | 2.7  | 0 | 20.7 | 2.14 | Poor      |
| 17-02  | 2009 | 30 | 3 | 0.0 | 0 | 1.9  | 0 | 11.5 | 2.43 | Poor      |
| 17-03  | 2009 | 26 | 0 | 0.0 | 0 | 5.8  | 0 | 43.3 | 2.14 | Poor      |
| 17-04  | 2009 | 23 | 1 | 0.0 | 0 | 0.0  | 1 | 9.5  | 2.43 | Poor      |
| 17-05  | 2009 | 29 | 2 | 0.0 | 0 | 8.7  | 0 | 7.7  | 2.14 | Poor      |
| 17-06  | 2009 | 27 | 2 | 0.0 | 0 | 1.0  | 0 | 7.1  | 2.14 | Poor      |
| 17-09  | 2009 | 29 | 3 | 0.0 | 0 | 4.7  | 0 | 13.1 | 2.43 | Poor      |
| 17-10  | 2009 | 37 | 5 | 0.9 | 1 | 3.8  | 0 | 5.7  | 3.00 | Fair      |
| 17-11A | 2009 | 25 | 2 | 0.0 | 0 | 0.0  | 0 | 15.6 | 2.43 | Poor      |
| 17-12A | 2009 | 25 | 2 | 0.0 | 0 | 1.9  | 0 | 3.8  | 2.14 | Poor      |




Figure 3: Biological Sampling Results from Round 1 (2007) and Round 2 (2009).



#### 4.1.3.2 Physical Habitat

During Round 1, all sampling was completed during the spring index period of 2007. Results of the Round 1 sampling are presented in Table 11 and Figure 4. The PHI rated 40% of sites “Partially Degraded,” 50% as “Degraded,” and 10% “Severely Degraded.” Overall, the watershed received a mean PHI score of  $62.9 \pm 7.8$  and a corresponding rating of ‘Degraded’, with individual sites ranging from around 49 (Severely Degraded) to 69 (Partially Degraded).

In 2009, the majority of sites (40% each) were rated as either “Partially Degraded” or “Degraded,” with the remaining sites rated “Minimally Degraded (10%) and “Severely Degraded.” The mean PHI score was  $67.0 \pm 12.4$ , with scores ranging from 43.8 - 83.1.

**Table 11: Physical Habitat Index Data from Round 1 (2007) and Round 2 (2009).**

| Station | Year | Remoteness Score | Percent Shading | Epifaunal Substrate | Instream Habitat | Woody Debris/Rootwads # | Bank Stability | PHI   | Narrative Rating   |
|---------|------|------------------|-----------------|---------------------|------------------|-------------------------|----------------|-------|--------------------|
| 17-13A  | 2007 | 26.93            | 68.32           | 63.25               | 70.64            | 51.96                   | 70.71          | 58.63 | Degraded           |
| 17-05   | 2007 | 26.93            | 78.67           | 59.72               | 70.29            | 76.12                   | 54.77          | 61.08 | Degraded           |
| 17-12A  | 2007 | 26.93            | 99.94           | 44.61               | 73.92            | 91.97                   | 77.46          | 69.14 | Partially Degraded |
| 17-14A  | 2007 | 26.93            | 40.96           | 86.28               | 79.44            | 61.69                   | 70.71          | 61.00 | Degraded           |
| 17-15A  | 2007 | 21.54            | 54.42           | 77.34               | 74.52            | 68.08                   | 67.08          | 60.50 | Degraded           |
| 17-11A  | 2007 | 43.08            | 15.33           | 41.82               | 73.49            | 55.11                   | 63.25          | 48.68 | Severely Degraded  |
| 17-09   | 2007 | 37.70            | 84.56           | 56.36               | 54.26            | 48.85                   | 63.25          | 57.50 | Degraded           |
| 17-01   | 2007 | 70.01            | 91.34           | 43.16               | 75.59            | 66.30                   | 63.25          | 68.27 | Partially Degraded |
| 17-16A  | 2007 | 32.31            | 84.56           | 80.87               | 87.58            | 55.24                   | 63.25          | 67.30 | Partially Degraded |
| 17-17A  | 2007 | 16.16            | 100.00          | 75.18               | 98.51            | 94.62                   | 77.46          | 76.99 | Partially Degraded |
| 17-01   | 2009 | 43.08            | 36.34           | 41.93               | 75.63            | 62.95                   | 77.46          | 56.23 | Degraded           |
| 17-02   | 2009 | 21.54            | 99.94           | 48.69               | 64.06            | 62.87                   | 80.63          | 62.95 | Degraded           |
| 17-03   | 2009 | 48.47            | 45.47           | 58.77               | 87.41            | 85.07                   | 83.67          | 68.14 | Partially Degraded |
| 17-04   | 2009 | 37.70            | 100.00          | 34.30               | 68.83            | 79.98                   | 74.16          | 65.83 | Degraded           |
| 17-05   | 2009 | 37.70            | 100.00          | 73.98               | 100.00           | 100.00                  | 86.61          | 83.05 | Minimally Degraded |
| 17-06   | 2009 | 16.16            | 100.00          | 37.59               | 59.32            | 57.85                   | 70.71          | 56.94 | Degraded           |
| 17-09   | 2009 | 70.01            | 54.42           | 59.51               | 100.00           | 100.00                  | 86.61          | 78.42 | Partially Degraded |
| 17-10   | 2009 | 70.01            | 91.34           | 77.85               | 86.42            | 63.06                   | 70.71          | 76.57 | Partially Degraded |
| 17-11A  | 2009 | 53.85            | 68.32           | 100.00              | 96.95            | 59.69                   | 92.20          | 78.50 | Partially Degraded |
| 17-12A  | 2009 | 0.00             | 15.33           | 54.44               | 52.85            | 50.92                   | 89.45          | 43.83 | Severely Degraded  |




Figure 4: Physical Habitat Assessment Results from Round 1 (2007) and Round 2 (2009).

#### 4.1.4 Conclusions

At the completion of Round 2, analyses were performed to compare statistical differences between mean index values (i.e., BIBI, PHI) from two time periods (e.g., Round 1 and Round 2) to determine if any changes in PSU scores were statistically significant. The report authors used the method recommended by Schenker and Gentleman (2001), which is the same method used by the MBSS to evaluate changes in condition over time, and is considered a more robust test than the commonly used method, which examines the overlap between the associated confidence intervals around two means (Hill et. al, 2014). Despite a slight increase in mean BIBI scores from 2.09 in Round 1 to 2.34 in Round 2, the increase was not statistically significant using a 95% confidence interval. These results suggest there has not been a measurable increase in the average BIBI condition across the entire Little Patuxent watershed from 2007 to 2009. However, future sampling efforts in Round 3 of the program will be able to better detect trends in biological condition over time due to a number of fixed (i.e., repeat) sites that have been incorporated into the sampling design.

#### 4.2 Targeted Restoration Monitoring Program

In addition to the Countywide Program, the County implements a targeted biological monitoring program. This program utilizes the same techniques and procedures as use in the Countywide Program, but the sites are not randomly selected. There are two general approaches to site selection in the targeted work. First, the County samples a collection of long term sites every year, the number of which has varied over the years. Currently, there are 11 sites in the program, 10 of which are past stream restoration reaches that the County tracks to see how the stream insect community changes over time while one site is a minimally disturbed stream reach that is used as a reference reach. Most of the sites in this group have only been monitored post-restoration. The latest summary report can be found here: [http://www.aacounty.org/departments/public-works/wprp/ecological-assessment-and-evaluation/2016%20Targeted%20Site%20Summary%20Report\\_Final.pdf](http://www.aacounty.org/departments/public-works/wprp/ecological-assessment-and-evaluation/2016%20Targeted%20Site%20Summary%20Report_Final.pdf)

The other group of sites, varying in number from year to year, is established on reaches planned for future restoration work. The intent is to create a baseline of biological conditions to justify project implementation by providing permitting agencies evidence that biological and habitat impairments exist within a reach of interest.

## 5 Conclusion

This Little Patuxent River TMDL Annual Assessment report documents the progress achieved through the end of fiscal year 2017. The assessment includes a report on the project and program implementation completed in the current report year and cumulatively through FY2017. The report summarizes the modeled and calculated pollutant load reductions and loads achieved through the implemented programs. Further the report compares the implementation levels and load reductions against the overall goals, specifically the TMDL WLA, and the planned milestone targets as outline in the 2016 plan (Anne Arundel County, 2016).

Anne Arundel County spent \$1.7 million dollars in FY2017 in capital and operational costs in the Little Patuxent Watershed. With those funds the County is completing restoration projects and implementing programmatic practices including inlet cleaning and street sweeping. Load reductions are at 19.4% on a total goal of 20.5% and the County is on track to meet the WLA and load reduction before the 2025 date set in the County's plan. Biological stream monitoring data thus far with two rounds completed in 2007 and 2009 indicates a watershed that is in poor biological health. The Little Patuxent River watershed (PSU 17) is scheduled to be monitored again in the County's rotating framework in 2019 which will provide a check on overall biological conditions.

## 6 References

Anne Arundel County, Department of Public Works. 2015. FY15 Enhanced Street Sweeping Program. Annapolis, MD.

Anne Arundel County, 2016. Little Patuxent River Sediment TMDL Restoration Plan. Prepared by KCI Technologies for the Anne Arundel County Department of Public Works, Annapolis MD.

CBP, 2016. Recommendations of the Expert Panel to Define Removal Rates for Street and Storm Drain Cleaning Practices, Final Report, May 19, 2016. Chesapeake Bay Program, Annapolis, MD.

Crunkleton, M.C., C. R.Hill, and M.J. Pieper. 2010. Aquatic Biological Assessment of the Watersheds of Anne Arundel County, Maryland: 2010. Anne Arundel County Department of Public Works, Watershed, Ecosystem, and Restoration Services, Annapolis, Maryland. 52 pp., plus Appendices.

Crunkleton, M.C., C. R.Hill, and M.J. Pieper. 2011. Aquatic Biological Assessment of the Watersheds of Anne Arundel County, Maryland: 2011. Anne Arundel County Department of Public Works, Watershed, Ecosystem, and Restoration Services, Annapolis, Maryland. 51 pp., plus Appendices.

Crunkleton, M.C., C. R.Hill, and M.J. Pieper. 2012. Aquatic Biological Assessment of the Watersheds of Anne Arundel County, Maryland: 2012. Anne Arundel County Department of Public Works, Watershed, Ecosystem, and Restoration Services, Annapolis, Maryland. 50 pp., plus Appendices.

Crunkleton, M.C., C. R.Hill, and M.J. Pieper. 2013. Aquatic Biological Assessment of the Watersheds of Anne Arundel County, Maryland: 2013. Anne Arundel County Department of Public Works, Watershed, Ecosystem, and Restoration Services, Annapolis, Maryland. 54 pp., plus Appendices.

DNR. 2007. Maryland Biological Stream Survey Sampling Manual: Field Protocols. CBWP-MANTA-EA-07-01. Published by the Maryland Department of Natural Resources, Annapolis, MD. Publication # 12-2162007-190.

Hill, C.R., and M. J. Pieper. 2010. Documentation of Method Performance Characteristics for the Anne Arundel County Biological Monitoring Program. Revised, December 2010. Prepared by KCI Technologies, Sparks, MD for Anne Arundel County, Department of Public Works, Watershed, Ecosystem, and Restoration Services. Annapolis, MD.

Hill, C.R., and M. J. Pieper. 2011. Quality Assurance Project Plan for Anne Arundel County Biological Monitoring and Assessment Program. Revised, May 2011. Prepared by KCI Technologies, Sparks, MD for Anne Arundel County, Department of Public Works, Watershed, Ecosystem, and Restoration Services. Annapolis, MD.

Kazyak, P.F. 2001. Maryland Biological Stream Survey Sampling Manual. Maryland Department of Natural Resources Monitoring and Non-Tidal Assessment Division. Annapolis, MD.

MDE. Code of Maryland Regulations (COMAR). Continuously updated. Code of Maryland Regulations, Title 26- Department of the Environment. 26.08.02.01- Water Quality.

MDE. 2011a. Total Maximum Daily Loads of Sediment in the Little Patuxent River Watershed, Howard and Anne Arundel Counties, Maryland. Maryland Department of the Environment, Baltimore, MD. Prepared for Water Protection Division, U.S. Environmental Protection Agency, Region III. Philadelphia, PA.

MDE. 2011b. Watershed Report for Biological Impairment of the Little Patuxent River in Anne Arundel and Howard Counties, Maryland – Biological Stressor Identification Analysis Results and Interpretation. Maryland Department of the Environment, Baltimore, MD. Prepared for Water Protection Division, U.S. Environmental Protection Agency, Region III. Philadelphia, PA.

MDE. 2012a. Maryland's Final 2012 Integrated Report of Surface Water Quality. Maryland Department of the Environment. Baltimore, MD. Online at: [http://www.mde.state.md.us/programs/Water/TMDL/Integrated303dReports/Pages/2012\\_IR.aspx](http://www.mde.state.md.us/programs/Water/TMDL/Integrated303dReports/Pages/2012_IR.aspx)

MDE. 2012b. Decision Methodology for Solids for the April 2002 Water Quality Inventory (updated in February of 2012).  
[http://www.mde.state.md.us/programs/Water/TMDL/Integrated303dReports/Documents/Assessment\\_Methodologies/AM\\_Solids\\_2012.pdf](http://www.mde.state.md.us/programs/Water/TMDL/Integrated303dReports/Documents/Assessment_Methodologies/AM_Solids_2012.pdf)

MDE. 2014a. Maryland's Final 2014 Integrated Report of Surface Water Quality. Maryland Department of the Environment. Baltimore, MD. Online at: <http://www.mde.state.md.us/programs/Water/TMDL/Integrated303dReports/Pages/2014IR.aspx>

MDE. 2014b. Accounting for Stormwater Wasteload Allocations and Impervious Acres Treated – Guidance for National Pollutant Discharge Elimination System Stormwater Permits. Maryland Department of the Environment. August 2014. Baltimore, MD.

Simpson, T., and S. Weammert. 2009. Developing Best Management Practice Definitions and Effectiveness Estimates for Nitrogen, Phosphorus, and Sediment in the Chesapeake Bay Watershed. December 2009. University of Maryland Mid-Atlantic Water Program.

Southerland, M., G. Rogers, M. Kline, R. Morgan, D. Boward, P. Kazyak, and S. Stranko. 2005. Development of New Fish and Benthic Macroinvertebrate Indices of Biotic Integrity for Maryland Streams. Report to Monitoring and Non-Tidal Assessment Division, Maryland Department of Natural Resources, Annapolis, MD.

Victoria, C., J. Markusic, J. Stribling, and B. Jessup. 2011. Aquatic Biological Assessment of the Watersheds of Anne Arundel County, Maryland: 2009. Prepared by: Anne Arundel County Department of Public Works, Watershed and Ecosystem Services, Annapolis, MD, and Tetra Tech, Inc. Center for Ecological Sciences, Owings Mills, MD.